

GOVERNMENT OF TELANGANA
ABSTRACT

PMGSY - Phase IX – Warangal District - Package No. AP 21 IXLB 04 – Construction of bridge across Thatikonda vagu @ km. 0/0 on R/F Thatikonda to Lunavaththanda of Ghanpur (Stn.) – According Extension of Agreement Time up to 31.5.2015 (939 days) without penalty – Orders – Issued.

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.RT.No. 456

Dated: 15.07.2015.

Read the following:-

1. G.O.Ms.No. 330 PR&RD (Progs.II) Dept., dated: 17.9.2010.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No. W3/DEE-I/PMGSY/ Ph-IX/AP21 IX LB 04/WGL/2010, Dt: 23.12.2014.
3. Govt. Memo No. 6311/Progs.II/A2/2014-1, dated: 29.1.2015.
4. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No. W3/DEE-I/PMGSY/ Ph-IX/AP21 IX LB 04/WGL/2010, Dt: 27.3.2015.

<<<>>>

ORDER:-

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admin., PMGSY, Hyderabad in his letters 2nd & 4th read above, Government after careful examination of the proposal, hereby accorded Extension of Agreement Time up to 31.5.2015 for a period of (939) days without imposing penalty in respect of work “Construction of bridge across Thatikonda vagu @ km 0/0 on R/F Thatikonda to Lunavaththanda of Ghanpur (Stn.) (M) in Warangal District” under PMGSY Phase IX as the delay is not attributed to the Contractor due to delay in approval of designs and drawings, Sakala Janula Samme, High Court stay orders on quarrying of sand and skilled labour.

2. The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at www.goir.telangana.gov.in/.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

J.RAYMOND PETER
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad.
The Superintendent Engineer, Panchayat Raj, Warangal District.
Copy to: The PS to Minister (PR&IT).
SF/SC.

//FORWARDED:: BY ORDER//

SECTION OFFICER